

## CHI NHÁNH CÔNG TY CỔ PHẦN LDT TRUNG TÂM KIỂM ĐỊNH VÀ HUẤN LUYỆN AN TOÀN MIỀN NAM SOUTHERN SAFETY TRAINING AND INSPECTIONS CENTER



| Certificate No | 455 - 16 | HTN - K-RHN |
| Date | 08 | 14 | 2016 |

		UX
CERTIFICATE OF TEST	AND EXAMINAT	ΓΙΟΝ
FOR PERSONAL PROTE	CTIVE EQUIPM	ENT

FOR PERSONAL PROTECTIVE EQUIPMENT						
Customer	CN VUNG TAU – ZENLUBE VIET NAM J.S.C		P.O No:			
Owner			Address: 973-30/4 Street -Ward 11-Vung Tau City			
References	Inspection procedure	QT01	-KĐMN/LDT – Lifting equipments inspection/testing procedure			
	Codes/standards	TCV	N 7802 -1,2,6: 2007; ISO 10333 - 1: 2000, BSEN 365			
Date of inspection test:08/04/2016 Place:		Place	: Road No 6, Dong Xuyen I.Z Rach Rua Ward, Vung Tau City			
This is to certify	y that the undersigned Inspector a	nd Surveyor	did attend the inspection of the equipment mentioned and report as follows:			

Safety Test Test Load Description of Number Working Load Serial No Description of Gear **Dynamics** Gear of tested Load Statics (kgs) (kgs) (kgs)

SAFETY
HARNESSES

SH - Z02

SH - Z02

SH - Z03

Type: FULL BODY HARNESSES
Webbing: 45mm polyester
Metal parts: chrome plated steel,
surface thickness min 5mm .
Primary strap length 1.8M

Of tested Load (kgs) (kgs)

(kgs)

(kgs)

100

/ 101

Inspection/Examination/Testing checklist

These Safety harnesses Equipment has been inspected as follow:

Ite	Description	Type of Inspection		Result	Conclusion	Remark
		Visual	Before load test	After load test		
1	Marking /ID	S	N/A	N/A	S	
2	Check the webbing (body of belt, harness or lanyard)  + Bend the webbing in an inverted "U"  + Holding the body side of the belt  + Check for frayed edges, broken fibers, pulled stiches	S	N/A	N/A	S	
3	Check the buckle + Check the belt + Check the buckle for distortion and sharp edges.	S	N/A	N/A	S	
4	Check the rope + Rotate the rope lanyard. + Check worn, broken or cut fibers.	S	N/A	N/A	S	

Conclusion: At the time of inspection, These Safety harnesses have been approved and tested in accordance with the standard

Recommended for next examination/test: Visual Inspections: 10/2016

We certify that the above particulars are correct, and that the examination and test was carried out by the competent person; found to have withstood the proof load with out deformation; found to be free from cracks, flaws or other defects; and that the above particulars are correct.

## Inspector/Examiner



## **NGUYEN NGOC TAN**

CHI NHANH
CONG TY CÓ PHÁIL
TRUNG TÁM KIẾM ĐỊ LÀ VÀ AUÂN LUYỆ
AN TOÁN
MIỆN NAM

LE CANH TUNG

The above equipment has been tested and examined and is for normal use by a person who has been instructed, trained and where necessary is supervised in its proper use.

Remark: S= Satisfaction - N/A= Not Applicable - RR = Repairs required - R = Reject

The report reflects our findings at time and place indicated and does not refer to any other matters. Inspection was made without prefudice